KRISCHE CONSTRUCTION
Ponderosa Community -
Short Interval Schedule

YELLOW = WEEKENDS
"X" = DAYS SCHEDULED

All Dates are Proposed Dates and subject to change

KRISCHE CONSTRUCTION

Dates: 9/14/20 - 10/11/20	DAY / DATE	M	TU	W	TH	F	SA	SU	M	TU	W	TH	F	SA	SU	M	TU	W	TH	F	SA	SU	M	TU	W	TH	F	SA	SU
Activity	**Subcontractor**	14	15	16	17	18	19	20	21	22	23	24	25	26	27	28	29	30	1	2	3	4	5	6	7	8	9	10	11
Rosewood Lane																													
Asphalt Paving	St Vrain	X	X																										
Ponderosa Court																													
Build inlets/outlets structures	WT			X	X	X																							
Grade for concrete pans/sidewalks	WT				X	X																							
Pour Pans & Sidewalks	Northstar								X	X																			
Grade for Paving	WT										X	X																	
Asphalt Paving	St Vrain												X																
Broadway Street																													
Concrete patch back	Northstar	X																											
Asphalt patch back in street	St Vrain		X																										
RCP Storm at Parking lot	WT	X	X																										
Asphalt Patch Prking Lot	St Vrain			X																									
East Detention Pond	WT			X	X	X			X	X	X	X	X																
West Detention Pond	WT	X	X	X	X	X			X	X	X	X	X																
Landscape / Irrigation	Landtech										X	X	X			X	X	X	X	X			X	X	X	X	X		
10th Avenue																													
Install fence / Survey	KCI / Civilarts			X																									
Sewer Main	WT				X	X			X																				
Sewer Laterials	WT									X	X	X	X			X	X	X											
Water Main	WT																		X	X			X	X					
Water testing	WT / COB																								X	X			
Water Services	WT																										X		
Cherry - Esperanza Court																													
Install Fenc / Survey	KCI / Civilarts															X													
Sewer Main	WT																X	X	X	X									
Sewer Laterials	WT																						X	X	X	X	X		
Install Plumbing Services Only	Action Plumbing																												
Homes #66, 67, 68	Action Plumbing				X																								
Homes #63, 70, 71	Action Plumbing					X																							
Homes #72, 73 ,74	Action Plumbing									X																			
Homes #75, 76, 77	Action Plumbing										X																		
Final Connections	Action Plumbing											X	X																